

Ananthapuramu Ultra Mega Solar Park(1500 MW)

Progress of Pooling Sub Station-1 and connected Line works up to 31.05.2016.

Contract was awarded to M/s Amararaja Power Systems Ltd on 28.04.2015.

- Pooling Station with 2X80MVA Power Transformer and connected line was Commissioned 29.04.2016.
- Remaining 2 Nos 80MVA Power Transformers will be commissioned by 20th May 2016.

Progress of Remaining Pooling Sub Stations

- LOI was issued for execution of remaining 5 Nos of Pooling Sub Stations at N.P. Kunta and Galiveedu Solar Power Parks on 15.09.2015 and levelling works are started for Pooling Staton-4 and Pooling Station-2.

Kurnool Ultra Mega Solar Park(1000 MW)

Progress of 400 kV Sub-Station and Transmission Line

- a) The tenders for erection of 400 kV Substation at Gani in Kurnool District , 2 Nos. 400 kV Bay Extensions along with 400 kV QMDC line from the existing 400 kV Narnoor (Kurnool) Substation to the proposed 400 kV Gani Substation were up loaded on e-procurement platform on 25.02.2015, with bid opening date on 20.04.2015.
- b) The Purchase order was issued on 27.07.2015.
- c) Gani 400 kV Substation: Site for the Sub-station handed over on 03.08.2015. Levelling work completed. 259 Nos. out of 892 Nos. foundations and 36 Nos. out of 1026 Structure erection completed. Compound wall is under progress. Control Room, Earth mat, Cable trench works are under progress.
- d) 400 kV QMDC line from the existing 400 kV Narnoor (Kurnool) Substation to the proposed 400 kV Gani Substation: Check Survey is in progress. 40 Nos. out of 50 Nos. foundations were completed..
- e) 2 Nos. 400kV Bay Extensions at Kurnool 400 kV SS: Engineering under progress. All 66 Nos. foundations completed. Earth mat, cable trench works under progress.
- f) The scheduled completion expected by November 2016.

Progress of 220/33 kV Pooling Sub Station

- Contract for Pooling Stations at Gani Solar Parks was awarded to contractor on 01.01.2016.
 - **220/33 kV Pooling station-1:** Levelling of site completed. Control room: Plinth beam under progress. Compound wall: R.R Masonry completed in 3 sides and is in progress in balance 1 side.
 - **220/33 kV Pooling station-2:** Yet to be started.
 - **220/33 kV Pooling station-3:** Levelling completed and control room PCC under progress.
 - **220/33 kV Pooling station-4:** Levelling completed and control room PCC under progress.

Kurnool Ultra Mega Solar Park(1000 MW)
Site Progress Photos



Control Room Works



Equipment Foundation Works



Equipment Foundation Works



Structural Erection Works



Slab works on Control Room Building



Structural Erection Works



Erection Works