

Ananthapuramu Ultra Mega Solar Park(1500 MW)

Progress of Pooling Sub Station-1 and connected Line works upto 31.01.2016.

- a. Contract was awarded to M/s Amararaja Power Systems Ltd on 28.04.2015.
- b. Survey for Sub Station was completed.
- c. Electrical Layout was finalised tentatively and contractor has started the switchyard works on 18.06.2015.
- d. Bore well is drilled and levelling of switchyard is under progress and levelling of switchyard is completed .
- e. Switchyard foundations work is under progress.
34 No's Tower foundations were completed out of 34 towers.
54 Nos CPL Foundations were completed out of 54 Nos.
18 Nos Isolators Foundations were completed out of 18 Nos.
34 Nos BPIs Foundations were completed out of 40 Nos.
5 No. Circuit Breakers Foundations and 6 Nos 33 kV BPI foundations are completed, Structure Erection is completed except 33 kV BPIs.
Equipment erection was completed except CT' & PT's.
- f. Retaining Wall and Compound Wall works are under Progress and 90 % work is completed.
- g. 85% of Control Room work is completed. Both 1st and 2nd Floor Slabs were completed.
- h. Detailed Survey for Line is completed and excavation for 17 towers is completed out of 19 Nos. and 13 Nos Foundations were completed. 5 Nos. Tower erection completed.

Progress of Remaining Pooling Sub Stations

- LoI was issued for execution of remaining 5 Nos of Pooling Sub Stations at NPKunta and Galivedu Solar Power Parks on 15.09.2015 and levelling works are started for Pooling Station-4.

Kurnool Ultra Mega Solar Park(1000 MW)

Progress of 400 kV Sub-Station and Transmission Line

- a) The tenders for erection of 400 kV Substation at Gani in Kurnool District , 2 Nos. 400 kV Bay Extensions along with 400 kV QMDC line from the existing 400 kV Narnoor (Kurnool) Substation to the proposed 400 kV Gani Substation were up loaded on e-procurement platform on 25.02.2015, with bid opening date on 20.04.2015.
- b) The Purchase order was issued on 27.07.2015.
- c) Gani 400 kV Substation: Site for the Sub-station handed over on 03.08.2015. Levelling work completed. 17 Nos. out of 875 Nos. foundations completed. Compound wall is under progress. Control Room under progress.
- d) 400 kV QMDC line from the existing 400 kV Narnoor (Kurnool) Substation to the proposed 400 kV Gani Substation: Check Survey is in progress. 14 Nos. out of 50 Nos. foundations were completed..
- e) 2 Nos. 400kV Bay Extensions at Kurnool 400 kV SS: Engineering under progress. 53 Nos out of 66 Nos. foundations completed
- f) The scheduled completion period is 15 months.

Progress of 220/33 kV Pooling Sub Station

- Contract for Pooling Stations at Gani Solar Parks was awarded to contractor on 01.01.2016.

Ananthapuramu Ultra Mega Solar Park (1500 MW)


Site Progress Photos

220/ 33 KV Automatic Pooling station at N.P. Kunta





**220 kV Narrow Based Multi Circuit Tower
Erection Works**



**220 kV Narrow Based Multi Circuit Tower
Erection Works**



**220 kV Narrow Based Multi Circuit Tower
Erection works**

Kurnool Ultra Mega Solar Park(1000 MW)

Site Progress Photos **400 kV Grid Substation works**




Compound Wall construction works



Control room construction works



Control room construction works



Substation equipment foundation works



Substation equipment foundation works



Substation equipment support structure works